COMPLETION REPORT

1	Name of the work	Improvements to roads & drains in Basaveshwara road L/s near 8th D Cross road balance portion in Ward No. 13 Shettyhalli Sub Division.
2	Sanctioned Estimate No. & Date	22/14-15 D: 2-9-14
3	Head of Account which is chargeable	P1771
4	Instrument Order NO. & Date	05/15-16 D: 15-4-15
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB no 2254/14-15 Page 225329-35
8	Check Measurement of the Asst	MB no 2254/14-15 Page - 225329-35
9	Name of the office/official in charge of the work	AEE (SSD)
10	a) Asst. Eng/junior Eng	Nagabhushan-G
	b) Asst. Exe Engineer	Jayalingappa

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
8.00.000=00	7,99,416 =00	—	584

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ